



# FACET-II

Facility for Advanced Accelerator Experimental Tests

# Commissioning Status & Beam Parameters for 2020

FACET-II Science Workshop, October 29-November 1, 2019

Jerry Yocky  
FACET-II Accelerator  
Physics and Beam  
Operations  
Department Head




# FACET-II Start of Commissioning

- FACET-II ready for startup Feb/Mar 2020
  - Final PPS complete in December
  - ARR in January
  - LCLS Cu linac restart in February
- Will commence with laser cleaning as early as possible
  - Procedure adopted from established LCLS successes and tweaked by knowledgeable experts in group
  - Investigating feasibility of beginning prior to final beam authorization

FACET-II Commissioning Plans Developed

# FACET-II Installation and Commissioning Timeline




A look back at and into the near-future of FACET-II

# Checkout Activities

	Ops	ADSO	RP	PHYS	CTRL	CBL	FAC	PEM	AMRF	MFD	Eng	AM
<b>Cold checkout</b>												
Shielding in place	x	x	x									x
PPS system certified	x	x	x		x							
BCS system certified	x	x	x		x							
Water flow							x				x	
Air flow							x					
Electrical (EEIP)					x			x				
Cable checkout					x	x		x				
Leak check										x		
Alignment				x-data						x		
Movement checks				x	x							
Component software checks					x							
Control system checks	x				x							
Magnet polarity				x				x				
Correct beamline components				x							x	
Overall tunnel site check				x							x	x
<b>Hot checkout</b>												
Magnet checkout	x				x			x				
RF checkout	x			x	x			x	x			
Timing checkout	x			x	x				x			

Groups Identified for Cold and Hot Checkout Activities

# FACET-II Commissioning Plan



High level commissioning plan developed;  
Detailed plan in progress and complete before ARR

# Commissioning Goals and Schedule

- Subsystem goals and daily shift plans developed

Day #	Goal	Goal	Goal	Goal	Goal
-n	Laser Cleaning				
0	BAS signed				
1	Process gun	Process L0A	Process L0B		Diagnostics checkout
2	Process gun	Process L0A	Process L0B		Diagnostics checkout
3	Process gun	Process L0A	Process L0B		Diagnostics checkout
4	Process gun	Process L0A	Process L0B	Process linac RF	Diagnostics checkout
5	Process gun	Process L0A	Process L0B	Process linac RF	Diagnostics checkout
6	Accelerate to 135MeV		TCAV 0		Process linac RF
7	Accelerate to 135MeV		TCAV 0		Process linac RF
8	Accelerate to 335Mev				Process linac RF
9	Beam through BC11				Process linac RF
10	Beam through L2				Process linac RF
11	Beam through BC14				TCAV 3 checkout
12	TCAV 3				
13	TCAV 3				
14	Beam through L3				
15	Beam to S20				
16	Beam to S20 dump				
17	linac BBA	XTCAV recommission			
18	linac BBA				
19	linac BBA				
20	S20 BBA				
21	S20 BBA				
22	Optimize compression				
23	Optimize compression				
24	Optimize compression				
25	Optimize compression				

Daily schedule built with flexibility in mind

# Key Performance Parameters


- The threshold KPPs are the minimum parameters against which the project's performance is measured
- The objective KPPs are the desired operating parameters that the project will design to

<i>Description of Scope</i>	<i>Units</i>	<i>Threshold KPP</i>	<i>Objective KPP</i>
<i>Beam Energy</i>	<i>[GeV]</i>	<i>9</i>	<i>10</i>
<i>Bunch Charge (e-)</i>	<i>[nC]</i>	<i>0.1</i>	<i>2</i>
<i>Normalized Emittance in S19 (e-)</i>	<i>[<math>\mu\text{m}</math>]</i>	<i>50</i>	<i>20</i>
<i>Bunch Length (e-)</i>	<i>[<math>\mu\text{m}</math>]</i>	<i>100</i>	<i>20</i>

Objective KPP will support the majority of the proposed science program  
FACET-II flexibility allows other optimizations to meet User needs

# FACET-II Subsystem Goals

- Laser
  - 50uJ, 2mm laser spot to cathode
    - *Delivered 15-Sep-2018*
- Gun
  - 5MeV electrons to fixed Faraday cup
    - *Delivered 21-Sep-2018*
- Injector
  - 100pC 135MeV electrons to DL1
  - Diagnostics checkout (detectable beam)
- BC11
  - 100pC 335MeV electrons to BC 11 screen
  - Diagnostics checkout (detectable beam)
- BC14
  - 100pC 4.5GeV electrons to S15 wires
  - Diagnostics checkout (detectable beam)
  - TCAV calibration
- L3
  - 100pC 8GeV electrons to S18 wire
  - Size measurements
- BC20
  - 100pC 9GeV electrons to experimental area
  - Diagnostics checkout (detectable beam)





5MeV electrons to profile monitor



# FACET-II Initial Tuning Focus

- Laser Stability
- Linac:
  - Beam Based Alignment (BBA)
  - Klystron phase stability
  - Compression management (feedback development, ML, etc.)
- S20 configuration development
  - Three main configurations (GW talk)




# Laser Cleaning Experience in LCLS

- Extensive studies of laser cleaning at LCLS & ASTA

**Table 2.** Laser cleaning parameters for ASTA compared to previous cleaning. The parameters in parenthesis were used at the LCLS.

Laser cleaning parameters	ASTA (LCLS)
Laser pulse length in ps FWHM	1.6 (~3)
Laser size for cleaning in x/y in $\mu\text{m}$ , rms	~40 (~30)
Laser shots per spot	60 (120)
Laser wavelength in nm	253 (253)
Laser raster step size in x/y in $\mu\text{m}$	30 (30)
Base gun vacuum range with RF power off	$4 \times 10^{-10}$ to $1.2 \times 10^{-9}$ Torr ( $4 \times 10^{-10}$ to $7 \times 10^{-10}$ Torr)
RF power is off during laser cleaning	
Multi-round laser cleaning:	
- start with 7 $\mu\text{J}$ (17 $\mu\text{J}$ )	
- laser energy for subsequent rounds is increased in 0.5-1 $\mu\text{J}$ (1-2 $\mu\text{J}$ )	
- take 3-8 rounds (2-3 rounds) until QE up to $3-5 \times 10^{-5}$	



**Fig.6.** Laser energy and gun vacuum activity during the laser cleanings at ASTA. The QE is checked between each round of laser cleaning.

# High Level Application Deployment

- Many Matlab GUIs adapted from LCLS-I
  - Reuse profile monitor, correlation plot, laser cathode alignment, QE imaging, RF sync, and beam synchronous acquisition
  - Some new algorithms required based on beamline instrumentation – phase, amplitude, and Schottky scans
- FACETHome EDM launch panel has started update for FACET-II use
- New link node MPS system
- New summary and status displays for operations, using PyDM

Further application deployment will be interleaved with commissioning activities

- Plan for User Assisted Commissioning (UAC)
  - Commission diagnostics at machine-experiment interfaces
  - 4-5 days/week of delivery or machine development (MD)
    - Other days are either machine access for repairs and experimental setup, software development, or operator training
- Plan for operation of 26 weeks, 5-6 days/week
  - ~3000 total hours
  - ~2250 hours experimental time
  - ~750 hours MD
    - MD initially heavy on commissioning activities
    - Transition into experimental configuration development
    - Development of future extensions to experimental delivery capabilities
  - 80% availability

# FACET-II Operation Modes

Simplified injector system and LCLS operations experience allows us to consider different patterns for 6 months/year operations:

1 week on - 1 week off

2 weeks on - 2 weeks off

...

6 months on - 6 months off



## FACET linac access statistics

### Downtime analysis

This document summarizes the analysis of downtime during the last two runs of FACET in FY15 and FY16 requiring linac access. During those runs, all linac accelerator hardware issues were addressed without needing to access the accelerator housing, or during planned maintenance. The only hardware issues that required access to the accelerator housing were related to experimental hardware installations. The total hours of the FY15 and FY16 runs were 6549.5 and 5111 hours and the total downtime for those runs were 554.5 and 624.4 hours, respectively. The breakdown of downtime-causing events is as follows:

Category	FY15 Beam Lost Time	FY16 Beam Lost Time
Downtime Recovery	102.7	36.1
Damping Rings and Damping Ring Injection	216.6	169.5
Positron Vault	26	229
Thermonic Injector	14.8	3
Other areas	25	11.6
Linac - housing access not required	160	164.2
Linac - personnel protection system interlocks	6.6	9
Linac - user equipment	2.8	2.4
<b>Total</b>	<b>554.5</b>	<b>624.4</b>

In FY15, there were 3 personnel protection system (PPS) hardware maintenance issues discovered during interlock checks, which are performed after coming out of a linac access. In FY16, there were 2 similar PPS issues discovered during interlock checks. These were not counted as unplanned housing accesses, as they occurred as part of routine maintenance performed only during an access already in progress.


For each fiscal year, there was one event where user experimental equipment became stuck in the beamline. In FY15, a user area screen became stuck, and in FY16 a filter fell into the beamline. For FACET-II, if a similar problem were to occur, it would be possible to divert the beam from the experimental area by running to the stoppers in the positron extraction line or swapping the leads on the first bending magnet before the final chicane to run to the positron dump at the start of said chicane.

FACET linac access  
statistics support  
FACET-II operational  
mode assumptions

Experience will guide optimal operational mode

# Daily Planning: A typical week at FACET

Delivery to experiments ~ typically 12 hours/day



Machine maintenance, development of new beam configurations and set-up for experiments during day shift

Scheduled access to FACET to switch experiments, install upgrades and troubleshoot issues

- Users provided procedures for their beam time + previous shift analysis
  - Advanced Accelerator Research department reviewed to ensure beam time is used effectively
  - Beam needs were relayed by AAR department to Operations department
  - Operations department developed beam configuration and procedures
  - Hardware/support needs were assessed and provided by TF department
- During shift: Regular contact between users and AAR department staff
- After shift: Users post shift report to e-log giving immediate feedback

Feedback between all stakeholders to produce efficient, excellent science

# Summary

- Commissioning to begin when PPS certified and within constraints of LCLS Cu linac restart
- Daily commissioning activity plans and goals developed
- Startup schedule flexible to accommodate LCLS recommissioning and other unknowns

FACET-II Accelerator Physics and Beam Operations Department is ready for the start of commissioning